DEPARTMENT OF PUBLIC UTILITIES (804) 501-4517

COUNTY OF HENRICO

INTER-OFFICE MEMORANDUM

TO:

Mike Kennedy, Planning

FROM:

Alice Thompson, Public Utilities

SUBJECT:

Midlothian Kids Academy, POD2023-00439 (1651 N Parham Rd)

DATE:

October 12, 2023

We have reviewed a concept plan for the referenced project submitted to the Planning Office on September 26, 2023. This concept plan includes renovation of an existing medical office building to a childcare center. Our comments are intended to provide guidance for requirements for design and construction of the water and sewer service that will be provided by the County systems. Construction plans for water and sewer shall be designed in accordance with DPU Standards. The levels of detail provided in the following comments are based on the amount of detail provided on the plan.

General:

- Construction Plans submitted for review need to be sealed and signed by a Professional Engineer or a Land Surveyor B.
- 2. The extent of water and sewer requirements cannot be determined for the parcel until complete construction plans that include a separate Utility Plan Sheet (Water and Sewer Plan) have been submitted.
- Fire protection requirements cannot be determined for this project at this time. ISO calculations have not been provided with this plan. The need for fire hydrants and hydrant locations will be determined after ISO calculations have been provided and reviewed.
- 4. Since a sprinkler system will be installed in the building, a boundary valve, RPZ backflow preventer, siamese connection, and dedicated fire hydrant is required for the sprinkler system. Be advised, the dedicated fire hdyrant cannot be used to meet hose lay requirements.
- 5. Fire hydrants shall be located so that the maximum hose lay to any part of the building shall not exceed 350'. An additional onsite fire hydrant will be required to meet hose lay requirements.
- 6. Will there be any modifications to the plumbing (ex. plumbing fixtures)? If so, provide Henrico County DPU Meter Sizing Form (F-8) to determine what size meter will adequately serve the proposed building. If not, provide a note on the plan stating there will be no modification to the plumbing fixtures.
- 7. Submit a Notice of Intent to Discharge Form (NOI) to DPU. A monitoring manhole will be required for this project.
- 8. Agreements for water and sewer service will be required for this project.

If you have any questions, please call me at 501-4508 or John Yi at 501-4511.

Sincerely,

Alice Thompson Utilities Engineer

cc: Edward Glass, PE